

PARISH OF ASCENSION
OFFICE OF PLANNING AND DEVELOPMENT
BUILDING DEPARTMENT



MECHANICAL ROUGH-IN'S CHECK LIST

- 1) Dampers – in straight runs to the air supply box at the plenum and after all "Y's".
- 2) Lineset – connect to the evaporator coil, where it goes through plate, metal protection.
- 3) Drain Line – insulated and connected to pee trap.
- 4) Check insulation on all ducts.
- 5) Vents (all vents) hot water heater, gas range, dryer, and furnace.
- 6) Check for 3 screws in duct at air box.
- 7) Duct strapped off ceiling joist.
- 8) Thermostat wire.
- 9) Check dryer vent no screws just tape.
- 10) Check length of dryer vent.
- 11) Flex duct to exhaust fans.

FINALS

- 1) Cat walk from access to unit.
- 2) 30" working platform on access side of unit.
- 3) Lineset connected to compressor outside.
- 4) Drain pan secured and float SW.
- 5) Sheetrock under gas furnace.
- 6) An elevation certificate submitted to the building department indicating the AC compressor is at least at base flood.