

**PARISH OF ASCENSION**  
**OFFICE OF PLANNING AND DEVELOPMENT**  
**BUILDING DEPARTMENT**



**ELECTRICAL ROUGH-IN'S CHECK LIST**

- 1) Temporary pole shall be inspected, approved and energized.
- 2) All wire shall be roughed-in to load panel and loomed-in receptacles and switch boxes.
- 3) All wires shall be run within 24" of eve of roof line.
- 4) All wire boxes shall be secured in proper locations.
- 5) No junction boxes in attic cavity under ordinary circumstances.
- 6) Smoke detectors in sleeping area.
- 7) All kitchen counter receptacles shall be G.F.C.I.
- 8) All exterior receptacles weather protected and G.F.C.I.
- 9) Bathroom receptacles shall be G.F.C.I.
- 10) Ground water pipes near water heater to panel.
- 11) Whirlpool tubs circuit alone.
- 12) Heat, vent, lights, circuit alone.
- 13) Need front and rear receptacles.

**ELECTRICAL FINAL'S CHECK LIST**

- 1) Ground wire and rod must be complete.
- 2) Check service (overhead and underground-80 PVC)
- 3) Breaker, lights, and switches, and receptacles in place.
- 4) Means of disconnect for water heater, heat unit and A/C condenser.
- 5) G.F.C.I. receptacles need to be labeled and so should panel box.